

LINE 5 INTERCHANGE: PROJECT UPDATE

September 26, 2017

The following is an update on the project to build a new interchange on Highway 400 at Line 5.

Line 5 Bridge and impacts on Highway 400, including night works:

- Traffic on Highway 400 has been temporarily moved to the newly paved edges of Highway 400, creating a work zone in the centre of the highway for construction of the centre pier of the bridge.
- Work has begun in the median of Highway 400 to build the piles that will support the Line 5 Bridge, as well as to install storm sewers. Some of this work will take place at night to allow both activities to take place within the same timeframe.
- Sucker Creek culvert headwalls crossing Highway 400 will be completed by late September 2017.

Line 5 construction work:

- Line 5 will remain closed until the new bridge is ready to open. Construction is anticipated to take 18 months, with the new bridge scheduled to open in fall 2018.
- Fill operations will continue for the west approach to the bridge and the N-EW ramp. All major fill operations will be completed by October 2017.
- Landscaping work along the new North Schomberg River alignment is to be started in late fall 2017.

Coffey Road construction work:

- Coffey Road has been realigned and is now open for use. Minor work will continue including driveways extensions, grading, etc. and some lane restrictions may occur until the completion of the project.

Sideroad 5 construction work:

- Construction of new realigned Sideroad 5 is almost complete. Top asphalt was placed along portions of Sideroad 5 last week, and both lanes are now open for general traffic.
- Hydro relocation from old Sideroad 5 to new Sideroad 5 is to be scheduled.

For further information contact:

Khurram Tunio, M.Eng. P.Eng.
Manager of Capital Projects
Town of Bradford West Gwillimbury
E-mail: ktunio@townofbwg.com